Item no	Description of work	Unit	BOQ Qnty	Previous			Present			Total Upto Date	
				Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Amount
55	Providing 18mm thick cement plaster in single coat with cement mortar 1:4, to brick masonry including rounding off corners. wherever required smooth rendering, Providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications and as per directions of Engineer in charge of the work (Ground Floor)	Sqm	1123.92	0.00	300.00	0.00	0.00	300.00	0.00	0.00	0
56	Providing 18mm thick cement plaster in single coat with cement mortar 1:4, to brick masonry including rounding off corners. wherever required smooth rendering, Providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications and as per directions of Engineer in charge of the work (First Floor)	Sqm	1390.93	0.00	300.00	0.00	0.00	300.00	0.00	0.00	0
57	Providing 12mm thick cement plaster in single coat with cement mortar 1:4 , to brick masonry including rounding off corners wherever required smooth rendering, : Providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications and as per directions of Engineer in charge of the work (Ground Floor)	Sqm	1320.12	0.00	270.00	0.00	0.00	270.00	0.00	0.00	0
58	Providing 12mm thick cement plaster in single coat with cement mortar 1:4 , to brick masonry including rounding off corners wherever required smooth rendering, : Providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications and as per directions of Engineer in charge of the work (First Floor)	Sqm	2426.23	0.00	270.00	0.00	0.00	270.00	0.00	0.00	0

Item no	Description of work	Unit	BOQ Qnty	Previous			Present			Total Upto Date	
				Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Amount
59	Providing 12mm thick cement plaster in single coat with cement mortar 1:4 , to brick masonry including rounding off corners wherever required smooth rendering, : Providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications and as per directions of Engineer in charge of the work (Second Floor)	Sqm	75.65	0.00	270.00	0.00	0.00	270.00	0.00	0.00	0
60	Providing 12mm thick cement plaster in single coat with cement mortar 1:4 , to brick masonry including rounding off corners wherever required smooth rendering, : Providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications and as per directions of Engineer in charge of the work (Headroom)	Sqm	75.65	0.00	270.00	0.00	0.00	270.00	0.00	0.00	0
61	Providing rough cement plastering 15mm thick in single coat with cement mortar 1:4 to brick masonry for base of dadooing works with sand of approved quality, providing and removing scaffolding, inclding cost of materials, labour, curing complete as per specifications and as per directions of Engineer in charge of the work (Ground Floor)	Sqm	67.14	0.00	270.00	0.00	0.00	270.00	0.00	0.00	0
62	Providing rough cement plastering 15mm thick in single coat with cement mortar 1:4 to brick masonry for base of dadooing works with sand of approved quality, providing and removing scaffolding, inclding cost of materials, labour, curing complete as per specifications and as per directions of Engineer in charge of the work (First Floor)	Sqm	102.06	0.00	270.00	0.00	0.00	270.00	0.00	0.00	0

Item no	Description of work	Unit	BOQ Qnty	Previous			Present			Total Upto Date	
				Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Amount
63	Providing 12mm thick cement plaster in single coat with cement mortar 1:4 , to ceiling including rounding off corners wherever required smooth rendering, : Providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications.	Sqm	4050.27	0.00	270.00	0.00	0.00	270.00	0.00	0.00	0
64	providing applying two coats of wall putty to inside plastered walls and ceiling using white cement putty . Scrapping and levelling the surface using steel blade and preparing the surface even and smooth by using different grade sand papers, including cost of alll mateerial cost of labour and scaffolding etc. ,complete as per specification.	Sqm	9798.93	0.00	70.00	0.00	0.00	70.00	0.00	0.00	0
65	Providing and applying two coats with oil bound washable distemper of approved brand and shade on wall surface including priming coat with distemper primer after throughly brooming the surface free from mortar drops and other foreign matter including preparing the surface even and sand paper smooth, cost of materials, labour, complete as per specifications.	Sqm	3897.65	0.00	80.00	0.00	0.00	80.00	0.00	0.00	0
66	Extra over above Item for applying oil bound washable distemper on ceiling and / or sloping roof as per specifications.	Sqm	3997.11	0.00	80.00	0.00	0.00	80.00	0.00	0.00	0
67	Providing and finishing external walls in two coats with waterproof cement paint of approved brand with primer and shade to give an even shade after throughly brooming the surface to remove all dirt and loose powdered material, free from mortar drops and other foreign matter cost of materials, labour, complete as per specifications and as per directions of Engineer in charge of the work (Ground Floor)	Sqm	1149.39	0.00	100.00	0.00	0.00	100.00	0.00	0.00	0

Item no	Description of work	Unit	BOQ Qnty	Previous			Present			Total Upto Date	
				Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Amount
68	Providing and finishing external walls in two coats with waterproof cement paint of approved brand with primer and shade to give an even shade after throughly brooming the surface to remove all dirt and loose powdered material, free from mortar drops and other foreign matter cost of materials, labour, complete as per specifications and as per directions of Engineer in charge of the work (First Floor)	Sqm	1418.62	0.00	100.00	0.00	0.00	100.00	0.00	0.00	0
69	Providing and laying Hassan Green granite flooring for staircase, treads and rises using pre polished 20 mm thick water cut green Granite slab laid over existing cement concrete bed in CM 1:3, average 20mm thick including full rounding for nosing , cutting 3 line grooves not more than 2 mm wide for antiskidding, curing etc.,complete and as per directions of Engineer in charge of the work (Ground Floor)	Sqm	41.63	0.00	4700.00	0.00	0.00	4700.00	0.00	0.00	0
70	Providing and laying Hassan Green granite flooring for staircase, treads and rises using pre polished 20 mm thick water cut green Granite slab laid over existing cement concrete bed in CM 1:3, average 20mm thick including full rounding for nosing , cutting 3 line grooves not more than 2 mm wide for antiskidding, curing etc.,complete and as per directions of Engineer in charge of the work (First Floor)	Sqm	37.13	0.00	4700.00	0.00	0.00	4700.00	0.00	0.00	0

Item no	Description of work	Unit	BOQ Qnty	Previous			Present			Total Upto Date	
				Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Amount
71	Providing and laying Hassan Green granite flooring for staircase, treads and rises using pre polished 20 mm thick water cut green Granite slab laid over existing cement concrete bed in CM 1:3, average 20mm thick including full rounding for nosing , cutting 3 line grooves not more than 2 mm wide for antiskidding, curing etc.,complete and as per directions of Engineer in charge of the work (Second Floor)	Sqm	37.13	0.00	4700.00	0.00	0.00	4700.00	0.00	0.00	0
72	Providing and laying M-15 cement concrete flooring, 50 mm thick with metallic concrete hardner topping , under layer of 35mm thick m-15 cement concrete using broken granite metal of 20mm and down size, and top layer 50mm thick of metallic cement hardner consisting of mix 1:2 (1 cement hardner mix : 2 granite metal 10mm nominal size) by volume, with which metallic hardening compound of approved quality mix in the ratio of 4:1 (4 part of cement and 1 part of metallic floor hardening compound of approved quality by wt) , including finishing cost of materials, labour, curing, complete as per specifications and as per directions of Engineer in charge of the work (Ground Floor)	Sqm	937.10	0.00	800.00	0.00	0.00	800.00	0.00	0.00	0

Item no	Description of work	Unit	BOQ Qnty	Previous			Present			Total Upto Date	
				Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Amount
73	Providing and laying M-15 cement concrete flooring, 50 mm thick with metallic concrete hardner topping , under layer of 35mm thick m-15 cement concrete using broken granite metal of 20mm and down size, and top layer 50mm thick of metallic cement hardner consisting of mix 1:2 (1 cement hardner mix : 2 granite metal 10mm nominal size) by volume, with which metallic hardening compound of approved quality mix in the ratio of 4:1 (4 part of cement and 1 part of metallic floor hardening compound of approved quality by wt) , including finishing cost of materials, labour, curing, complete as per specifications and as per directions of Engineer in charge of the work (First Floor)	Sqm	1639.21	0.00	700.00	0.00	0.00	700.00	0.00	0.00	0
74	Providing and laying M-15 cement concrete flooring, 50 mm thick with metallic concrete hardner topping , under layer of 35mm thick m-15 cement concrete using broken granite metal of 20mm and down size, and top layer 50mm thick of metallic cement hardner consisting of mix 1:2 (1 cement hardner mix : 2 granite metal 10mm nominal size) by volume, with which metallic hardening compound of approved quality mix in the ratio of 4:1 (4 part of cement and 1 part of metallic floor hardening compound of approved quality by wt) , including finishing cost of materials, labour, curing, complete as per specifications and as per directions of Engineer in	Sqm	7.86	0.00	700.00	0.00	0.00	700.00	0.00	0.00	0

Item no	Description of work	Unit	BOQ Qnty	Previous			Present			Total Upto Date	
				Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Amount
75	Providing and laying M-15 cement concrete flooring, 50 mm thick with metallic concrete hardner topping , under layer of 35mm thick m-15 cement concrete using broken granite metal of 20mm and down size, and top layer 50mm thick of metallic cement hardner consisting of mix 1:2 (1 cement hardner mix : 2 granite metal 10mm nominal size) by volume, with which metallic hardening compound of approved quality mix in the ratio of 4:1 (4 part of cement and 1 part of metallic floor hardening compound of approved quality by wt) , including finishing cost of materials, labour, curing, complete as per specifications and as per directions of Engineer in charge of the work (Headroom)	Sqm	7.86	0.00	700.00	0.00	0.00	700.00	0.00	0.00	0
76	Providing and fixing 20mm thick gang saw water cut sadarhalli grey granite in CM 1:4 proportion, cut to required shape, pattern with paper joints, finished with cement mortar using white cement and colour pigments to match the colour of slab making through jointing with sealant, grooves in joints including cost of curing.minimum width of 1200mm and as per directions of Engineer in charge of the work (Ground Floor)	Sqm	987.18	0.00	2480.00	0.00	0.00	2480.00	0.00	0.00	0
77	Providing and fixing 20mm thick gang saw water cut sadarhalli grey granite in CM 1:4 proportion, cut to required shape, pattern with paper joints, finished with cement mortar using white cement and colour pigments to match the colour of slab making through jointing with sealant, grooves in joints including cost of curing.minimum width of 1200mm and as per directions of Engineer in charge of the work (First Floor)	Sqm	620.26	0.00	2480.00	0.00	0.00	2480.00	0.00	0.00	0

Item no	Description of work	Unit	BOQ Qnty	Previous			Present			Total Upto Date	
				Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Amount
78	Providing and fixing 20mm thick gang saw water cut sadarhalli grey granite in CM 1:4 proportion, cut to required shape, pattern with paper joints, finished with cement mortar using white cement and colour pigments to match the colour of slab making through jointing with sealant, grooves in joints including cost of curing.minimum width of 1200mm and as per directions of Engineer in charge of the work (Second Floor)	Sqm	7.86	0.00	2480.00	0.00	0.00	2480.00	0.00	0.00	0
79	Providing and fixing 20mm thick gang saw water cut sadarhalli grey granite in CM 1:4 proportion, cut to required shape, pattern with paper joints, finished with cement mortar using white cement and colour pigments to match the colour of slab making through jointing with sealant, grooves in joints including cost of curing.minimum width of 1200mm and as per directions of Engineer in charge of the work (Headroom)	Sqm	7.86	0.00	2480.00	0.00	0.00	2480.00	0.00	0.00	0
80	Providing and fixing Vetrified glazed tiles of approved make quality & colour of size 600x 600x 10 mm thick fixed on existing flooring withspecial adhesive for flooring ,skirting ad jointed with neat cement slurry mixed with pigment to match shade of tiles, including providing spacers at required interval and removing stains etc complete as per specification and as per directions of Engineer in charge of the work (Ground Floor)	Sqm	26.20	0.00	1200.00	0.00	0.00	1200.00	0.00	0.00	0

Item no	Description of work	Unit	BOQ Quty	Previous			Present			Total upto date	
				Quty	Rate	Amount	Quty	Rate	Amount	Quty	Amount
81	Providing and fixing Vetrified glazed tiles of approved make quality & colour of size 600x 600x 10 mm thick fixed on existing flooring withspecial adhesive for flooring ,skirting ad jointed with neat cement slurry mixed with pigment to match shade of tiles, including providing spacers at required interval and removing stains etc complete as per specification and as per directions of Engineer in charge of the work (First Floor)	Sqm	51.54	0.00	1200.00	0.00	0.00	1200.00	0.00	0.00	0
82	Providing Ceramic tiles of size 30x30cms 6mm thick of approved make ,shade and size for flooring, treads of steps and landings laid on a bed of 12mm thick, cement mortar 1:3 mix, flush pointing with white cement using colour pigment , including cost of materials, labour, curing, complete as per specifications and as per directions of Engineer in charge of the work (Ground Floor)	Sqm	16.72	0.00	1200.00	0.00	0.00	1200.00	0.00	0.00	0
83	Providing Ceramic tiles of size 30x30cms 6mm thick of approved make ,shade and size for flooring, treads of steps and landings laid on a bed of 12mm thick, cement mortar 1:3 mix, flush pointing with white cement using colour pigment , including cost of materials, labour, curing, complete as per specifications and as per directions of Engineer in charge of the work (First Floor)	Sqm	46.38	0.00	1200.00	0.00	0.00	1200.00	0.00	0.00	0

Item no	Description of work	Unit	BOQ Qnty	Previous			Present			Total upto date	
				Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Amount
84	Providing and constructing standard rubber flooring using rubber membrane of 12mm thick ,to be laid over prepared cement mortar /concrete surface using cm 1:6 beneath rubber membrane including cost of all materials ,labour ,packing joints and mortor finishing curing ,all lead and lift ,transportation and also including all applicable taxes complete as per direction incharge of work.	Sqm	797.18	0.00	5500.00	0.00	0.00	5500.00	0.00	0.00	0
85	Providing Flooring for Squash court	Sqm	151.98	0.00	6500.00	0.00	0.00	6500.00	0.00	0.00	0
86	Providing and fixing skirting of 300mm high using prepolished water cut/gang saw of 19mm thick grey granite 0.5mm wide chamfered width and depth and fixing in CM 1:4 of 20mm thick after chipping the wallsetc., complete and as per directions of Engineer in charge of the work (Ground Floor)	m	293.36	0.00	800.00	0.00	0.00	800.00	0.00	0.00	0
87	Providing and fixing skirting of 300mm high using prepolished water cut/gang saw of 19mm thick grey granite 0.5mm wide chamfered width and depth and fixing in CM 1:4 of 20mm thick after chipping the wallsetc., complete and as per directions of Engineer in charge of the work (First Floor)	m	161.17	0.00	800.00	0.00	0.00	800.00	0.00	0.00	0
88	Providing and fixing skirting of 300mm high using prepolished water cut/gang saw of 19mm thick grey granite 0.5mm wide chamfered width and depth and fixing in CM 1:4 of 20mm thick after chipping the wallsetc., complete and as per directions of Engineer in charge of the work (Second Floor)	m	8.62	0.00	800.00	0.00	0.00	800.00	0.00	0.00	0

Item no	Description of work	Unit	BOQ Qnty	Previous			Present			Total Upto Date	
				Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Amount
89	Providing and fixing skirting of 300mm high using prepolished water cut/gang saw of 19mm thick grey granite 0.5mm wide chamfered width and depth and fixing in CM 1:4 of 20mm thick after chipping the wallsetc., complete and as per directions of Engineer in charge of the work (Headroom)	m	7.72	0.00	800.00	0.00	0.00	800.00	0.00	0.00	0
90	Providing half nosing for 20mm thick granite slab using required machinery including cost and conveyance of all materials, labour for all items of work, HOM of equipment etc., complete as per specification and as per directions of Engineer in charge of the work (Ground Floor)	m	293.36	0.00	200.00	0.00	0.00	200.00	0.00	0.00	0
91	Providing half nosing for 20mm thick granite slab using required machinery including cost and conveyance of all materials, labour for all items of work, HOM of equipment etc., complete as per specification and as per directions of Engineer in charge of the work (First Floor)	m	161.17	0.00	200.00	0.00	0.00	200.00	0.00	0.00	0
92	Providing half nosing for 20mm thick granite slab using required machinery including cost and conveyance of all materials, labour for all items of work, HOM of equipment etc., complete as per specification and as per directions of Engineer in charge of the work (Second Floor)	m	8.62	0.00	200.00	0.00	0.00	200.00	0.00	0.00	0
93	Providing half nosing for 20mm thick granite slab using required machinery including cost and conveyance of all materials, labour for all items of work, HOM of equipment etc., complete as per specification and as per directions of Engineer in charge of the work (Headroom)	m	7.72	0.00	200.00	0.00	0.00	200.00	0.00	0.00	0

Item no	Description of work	Unit	BOQ Qnty	Previous			Present			Total Upto Date	
				Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Amount
94	Providing skirting, dado, rises of steps with colour glazed tiles 30X60 cms 6mm thick with border of size 30 x 10 cms on 10mm thick cement plaster 1:3 and jointed with white cement slurry over rough plaster surface (excluding cost of rough plastered surface which should be measured and paid separately) using glazed tiles of approved make and size including cost of materials, labour, complete as per specifications and as per directions of Engineer in charge of the work (Ground Floor)	Sqm	71.80	0.00	1600.00	0.00	0.00	1600.00	0.00	0.00	0
95	Providing skirting, dado, rises of steps with colour glazed tiles 30X60 cms 6mm thick with border of size 30 x 10 cms on 10mm thick cement plaster 1:3 and jointed with white cement slurry over rough plaster surface (excluding cost of rough plastered surface which should be measured and paid separately) using glazed tiles of approved make and size including cost of materials, labour, complete as per specifications and as per directions of Engineer in charge of the work (First Floor)	Sqm	107.60	0.00	1600.00	0.00	0.00	1600.00	0.00	0.00	0
96	Fixing of door frames in an existing opening including embedding frame in floor and walls after cutting masonary for holdfasts for embedding holdfast in cement concrete 1:3:6 of 20mm and downsize granite metal painting two coats of coal tar to sides of frame,making good the damages to walls and floor as required and disposal of the debries with lead upto 50 m. including cost of materials, labour, complete as per specifications.	Nos	31.00	0.00	1200.00	0	0.00	1200.00	0.00	0.00	0

Item no	Description of work	Unit	BOQ Qnty	Previous			Present			Total Upto Date	
				Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Amount
97	Providing Teak wood frames of doors, windows,wrought, framed or assembled including making plaster groves (excluding cost of cement concrete and side clamps), but including cost of materials,labour, HOM of machineries complete as per specifications	Cum	0.61	0.00	200000.00	0	0.00	200000.00	0.00	0.00	0
98	Providing Honne wood frames of doors, windows, clerestory windows,ventilators and other frames , wrought, framed or assembled including making plaster groves (excluding cost of cement concrete and side clamps),but including cost of materials, labour, HOM of machineries complete as per specifications.	Cum	1.28	0.00	130000.00	0	0.00	130000.00	0.00	0.00	0
99	Providing and fixing in position fully panelled Teak wood shutters for doors, styles and rails of 40mm. thick with bottom and lock rails 180mm wide top rail and styles 100mm wide as per drawing and panels of 25mm thick including cost of materials, labour, HOM ofmachineries complete as per specifications. (excluding cost of fixtures) and as per directions of Engineer in charge of the work (Ground Floor)	Sqm	16.38	0.00	8500.00	0	0.00	8500.00	0.00	0.00	0
100	Providing and fixing in position fully panelled Honne wood shutters for doors, styles and rails of 40mm. thick with bottom and lock rails 180mm wide top rail and styles 100mm wide as per drawing and panels of 25mm thick including cost of materials, labour, HOM of machineries complete as per specifications. (excluding cost of fixtures) and as per directions of Engineer in charge of the work (Ground Floor)	Sqm	5.67	0.00	5500.00	0	0.00	5500.00	0.00	0.00	0

Item no	Description of work	Unit	BOQ Qnty	Previous			Present			Total upto date	
				Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Amount
101	Providing and fixing in position fully panelled Honne wood shutters for doors, styles and rails of 40mm. thick with bottom and lock rails 180mm wide top rail and styles 100mm wide as per drawing and panels of 25mm thick including cost of materials, labour, HOM of machineries complete as per specifications. (excluding cost of fixtures) and as per directions of Engineer in charge of the work (First Floor)	Sqm	7.56	0.00	5500.00	0	0.00	5500.00	0.00	0.00	0
102	Providing and fixing in position fully panelled Honne wood shutters for doors, styles and rails of 40mm. thick with bottom and lock rails 180mm wide top rail and styles 100mm wide as per drawing and panels of 25mm thick including cost of materials, labour, HOM of machineries complete as per specifications. (excluding cost of fixtures) and as per directions of Engineer in charge of the work (Headroom)	Sqm	1.89	0.00	5500.00	0.00	0.00	5500.00	0.00	0.00	0
103	Providing and fixing flush door shutter made out of solid core black board type ,well seasoned chemically treated hard wood battens and internal frame with minimum 45 wide wooden frame all round door shutters covered with cross bounded wooden sheets (core veneer)hot pressed and fastened on both sides of the door using liquidphenol formaldehyde resin as per IS specifiaction 2202 (part -1) 1991.from manufacturere (factory) complete as per specification. 30mm thick both side commercial and as per directions of Engineer in charge of the work (Ground	Sqm	18.90	0.00	2400.00	0.00	0.00	2400.00	0.00	0.00	0

Item no	Description of work	Unit	BOQ Qnty	Previous			Present			Total Upto Date	
				Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Amount
104	Providing and fixing flush door shutter made out of solid core black board type ,well seasoned chemically treated hard wood battens and internal frame with minimum 45 wide wooden frame all round door shutters covered with cross bounded wooden sheets (core veneer)hot pressed and fastened on both sides of the door using liquidphenol formaldehyde resin as per	Sqm	18.90	0.00	2400.00	0.00	0.00	2400.00	0.00	0.00	0
105	providing melamine polishing of approved shade includingremoving and refixing of doors shutters, glass, beading andexisting polishing scraping with blade and rubbing with zero size sand paper and applying sealer coat by way of spraying with necessary compressor and applying patty after rubbing with steel wool including two coats of approved shade of melamine polish etc., complete	Sqm	12.96	0.00	1000.00	0.00	0.00	1000.00	0.00	0.00	0
106	Providing and applying painting two coats (excluding priming coat) on new wood surface and / or wood based surface with enamel paint to give an even shade, cleaning the surface of all dirt, dust and foreign matter, sand papering including cost ofmaterials, labour, complete as per specifications.	Sqm	42.12	0.00	100.00	0.00	0.00	100.00	0.00	0.00	0
107	Providing and fixing Single shutter glass door of 12mm thick plain toughened glass (Saint Gobain, Modi float). The door is fixed by using any approved make hardware fitting like patch fitting, pivot, floor machine, locking arrangements and suitable SS door rails with floral glass etching for 1/3 portion of door area etc complete. The rate includes cost of all materials, labour, hire of tools & machineries,and as per specification.	Sqm	3.78	0.00	13500.00	0.00	0.00	13500.00	0.00	0.00	0
108	12mm thick plain toughened glass.	Sqm	31.72	0.00	2700.00	0.00	0.00	2700.00	0.00	0.00	0

Item no	Description of work	Unit	BOQ Qnty	Previous			Present			Total Upto Date	
				Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Amount
109	Providing and fixing in position aluminium windows and ventilators as per approved drawings with sliding shutters using three track window frame of size 92x31.75mm bottom section 1.3mm thick, weight 1.07kg/m; sides and top sections 1.3 mm, thick, weight 0.933 kg/m.shutter frame section comprising top and bottom section of size 40mmx18mm, wall thickness 1.25mm. weight 0.417 kg./m. shutter side outer 40mmx18mm. wall thickness 1.25mm. weight 0.417 kg/m, shutter interlock section 40mmx26.7mm wall thickness 1.1 mm. thick, weight 0.469 kg/m, the shutters mounted on nylon rollers with approved quality of fixtures such as aluminium handles tower bolts etc.; providing and fixing 5.5mm. thick plain glass for shutters fitted with rubber beading all aluminium sections including cutting to required length, joints mitred subdividing the frame tenonned and rivetted, in the assembled frame, stiffened with end clips for corners, angles etc., and fixed to the walls, lintels, floor beams/cills as the case may be, with necessary steel screws, raul plugs or teak wood gatties including cutting masonry or concrete and making good the original surface using cement mortar - using aluminium section powdered coated to a minimum of 60- 70 microns with exterior durable pure polyester grade powder of approved quality and as per directions of Engineer.in charge of the work (Ground Floor)	Sqm	33.30	0.00	4950.00	0.00	0.00	4950.00	0.00	0.00	0

Item no	Description of work	Unit	BOQ Qnty	Previous			Present			Total upto date	
				Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Amount
110	Providing and fixing in position aluminium windows and ventilators as per approved drawings with sliding shutters using three track window frame of size 92x31.75mm bottom section 1.3mm thick, weight 1.07kg/m; sides and top sections 1.3 mm, thick, weight 0.933 kg/m.shutter frame section comprising top and bottom section of size 40mmx18mm, wall thickness 1.25mm. weight 0.417 kg./m. shutter side outer 40mmx18mm. wall thickness 1.25mm. weight 0.417 kg/m, shutter interlock section 40mmx26.7mm wall thickness 1.1 mm. thick, weight 0.469 kg/m, the shutters mounted on nylon rollers with approved quality of fixtures such as aluminium handles tower bolts etc.; providing and fixing 5.5mm. thick plain glass for shutters fitted with rubber beading all aluminium sections including cutting to required length, joints mitred subdividing the frame tenonned and rivetted, in the assembled frame, stiffened with end clips for corners, angles etc., and fixed to the walls, lintels, floor beams/cills as the case may be, with necessary steel screws, raul plugs or teak wood gatties including cutting masonry or concrete and making good the original surface using cement mortar - using aluminium section powdered coated to a minimum of 60- 70 microns with exterior durable pure polyester grade powder of approved quality and as per directions of Engineer in charge of the work (First Floor)	Sqm	7.38	0.00	5000.00	0.00	0.00	5000.00	0.00	0.00	0

Item no	Description of work	Unit	BOQ Qnty	Previous			Present			Total Upto Date	
				Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Amount
111	Providing and fixing M.S.grill work for windows and ventilators weighing 21kg/sqm using M.S. flats, or M.S. square rods, or combination of M.S. flats and square rods as per approve design, drawing including cutting steel sections and welding the same to required pattern with a coat of red lead primer, cost of materials, fixtures, labour and HOM of machinery complete as per specifications and as per directions of Engineer in charge of the work (Ground Floor)	kgs	680.40	0.00	110.00	0.00	0.00	110.00	0.00	0.00	0
112	Providing and installing of Self Supporting structure for roofing	Sqm	1423.80	0.00	4000.00	0.00	0.00	4000.00	0.00	0.00	0
113	Providing and fixing ROCK wool resin bonded rock wool slab having density 48 kgs/cum for under deck insulation of roofing including necessary fasteners, GI wire & mesh etc., complete with all lead and lift, transportation charges, loading unloading charges, all taxes, cost of all materials, labour, HOM of machinaries, scaffolding etc., complete	Sqm	1423.80	0.00	700.00	0.00	0.00	700.00	0.00	0.00	0

Item no	Description of work	Unit	BOQ Qnty	Previous			Present			Total Upto Date	
				Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Amount
114	Providing and fixing Stainless steel staircase raling as per Chief Architect Drawing No. 11520/ HRSC with hand rail 50mm dia 16 guage hollow pipe welded to vertical hollow 50mm dia pipe of 16 guage, stainless steel vertical pipe spaced at 1.20m regular intervals, and 5 Nos of 25mm dia. Stainless steel hollow horizontal pipe are welded to vertical 50mm dia hollow pipe. The entire assembly is fixed to staircase concrete by using expansion bolts by drilling concrete etc., complete including cost of materials, labour, HOM of machineries and electrical charges, etc., complete as per specifications and as per directions of Engineer in charge of the work (Ground Floor)	Sqm	8.43	0.00	7000.00	0.00	0.00	7000.00	0.00	0.00	0
115	Providing and fixing Stainless steel staircase raling as per Chief Architect Drawing No. 11520/ HRSC with hand rail 50mm dia 16 guage hollow pipe welded to vertical hollow 50mm dia pipe of 16 guage, stainless steel vertical pipe spaced at 1.20m regular intervals, and 5 Nos of 25mm dia. Stainless steel hollow horizontal pipe are welded to vertical 50mm dia hollow pipe. The entire assembly is fixed to staircase	Sqm	7.83	0.00	7000.00	0.00	0.00	7000.00	0.00	0.00	0

Item no	Description of work	Unit	BOQ Qnty	Previous			Present			Total Upto Date	
				Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Amount
116	Providing and fixing Stainless steel staircase raling as per Chief Architect Drawing No. 11520/ HRSC with hand rail 50mm dia 16 guage hollow pipe welded to vertical hollow 50mm dia pipe of 16 guage, stainless steel vertical pipe spaced at 1.20m regular intervals, and 5 Nos of 25mm dia. Stainless steel hollow horizontal pipe are welded to vertical 50mm dia hollow pipe. The entire assembly is fixed to staircase concrete by using expansion bolts by drilling concrete etc., complete including cost of materials, labour, HOM of machineries and electrical charges, etc., complete as per specifications and as per directions of Engineer in charge of the work (Second Floor)	Sqm	7.83	0.00	7000.00	0.00	0.00	7000.00	0.00	0.00	0
117	Providing and fixing Badminton Poles and net	Nos	6.00	0.00	15000.00	0.00	0.00	15000.00	0.00	0.00	0